



Republic of the Philippines
NORTHERN ILOILO POLYTECHNIC STATE COLLEGE
 Estancia, Iloilo

NIPSCFoSRPP005

Status of Infrastructure of F. Y. 2016
 (10,244,00.00)



Reg. No. 57012981

Lot No.	Project Description	Location	Approve Budget of the Contract (ABC)	Project Cost Per Public Bidding	Savings	Percentage of Accomplishment as of November 30, 2016	Remarks
1-A & 1-B	Construction of Lying-In Clinic and Repair of TED Drainage	NIPSC-Main Campus	2,844,676.49	2,707,570.00	137,106.49	85%	ON-GOING
2	Repair of Marine & Fisheries Bldg.	NIPSC-Main Campus	87,810.34	82,520.00	5,290.34	100%	COMPLETED
3	Construction of Entrep. Building	NIPSC-West Campus	616,848.30	589,125.00	27,723.30	100%	COMPLETED
4	Construction of Fisheries Lab. (Hatchery)	NIPSC-Main Campus	2,342,508.12	2,297,610.23	44,897.89	100%	COMPLETED
5	Construction of Ramp (ADT bldg.)	NIPSC-Main Campus	120,398.54	106,444.00	13,954.54	100%	COMPLETED
6	Rehabilitation of CR Science Bldg.	NIPSC-Main Campus	362,011.16	331,545.00	30,466.16	100%	COMPLETED
1	Completion of Engineering Bldg.	NIPSC-West Campus	2,408,388.51	2,021,164.00	387,224.51	100%	COMPLETED
2	Completion of Mechanical Bldg. Ext.	NIPSC-West Campus	585,809.09	585,492.00	317.09	100%	COMPLETED
3	Construction of Ramp, Pathwalk, from LRC to Foodtech Lab Bldg.	NIPSC-West Campus	172,250.10	158,610.00	13,640.10	100%	COMPLETED
4	Const. of Foodtech Lab Area	NIPSC-West Campus	237,747.17	227,298.00	10,449.17	100%	COMPLETED
5	Rehabilitation of CR at U-Building	NIPSC-West Campus	465,552.18	452,445.00	13,107.18	100 %	COMPLETED
TOTAL			10,244,000.00	9,559,823.23	684,176.77		

Certified Correct:

Engr. Rosalie Grace S. Dela Cruz

Project Inspector IPPIO

Conformed by:

Dr. Ma. THERESA G. PALMARES

College President

Engr. Jose Aaron B. Confesor
 Assistant Superintendent IPPIO

Arch. Engr. Lex E. Garachico
 Superintendent IPPIO